



The Tennis Center project consists of the demolition of existing grounds buildings, relocation of existing solar photovoltaic array structures and construction of new single-story sports facility building and new tennis courts. Project scope also includes new hardscape and landscape improvements for access to all new courts and building.

## BUDGET & FINANCIAL

Program Funding:	Bond Measure Z
Programed Budget	8,239,219
Current Budget:	16,272,689
Expenditures:	6,058,211

*\*Budgets for projects currently in Design are preliminary and subject to change.*

## PROJECT OVERVIEW

Square Footage:	1,251
Substantial Completion:	Summer 2024
Campus:	Chula Vista
Department:	School of Wellness, Exercise Science & Athletics

## PROJECT TEAM

School Dean:	Thomas Gang
Project Manager:	Gaby Arana
Architect:	Gensler
Construction Contractor:	SWCS, Inc.
Delivery Method:	Design/Bid/Build
Facilities Vision Plan:	Phase I Project

## COMPLETION TIMELINE

Programming	Design & DSA	Construction	FFE & Move-in
Fall 2019	Spring 2022	Summer 2024	Summer 2024

## BUDGET & EXPENDITURES

