



Southwestern College
Active Program Schedule

Status as of December 31, 2023

Activity ID	Activity Name	Start	Finish	2023				2024				2025	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Baseball & Softball Facilities Remodel		17-Sep-19 A	23-Feb-24										
VariousTrellis Repair		01-Nov-21 A	28-Feb-24										
Tennis Center		01-Sep-19 A	05-May-24										
Landscape & Nursery Technology		01-Nov-18 A	31-Jul-24										
Student Union		10-Aug-20 A	31-Jan-25										
Instructional Complex 1		04-Aug-20 A	31-Mar-25										